

OFFICE OF THE EXECUTIVE ENGINEER (M/N) E,
NEW DELHI MUNICIPAL COUNCIL 3rd Fl,
MOHAN SINGH PLACE, NEW DELHI -01

2048
D.No: - / EE (M/N) E

Date: - 21/05/12

M/s Inter-Tech,
B-83, Flatted Factory Complex,
Near Modi Mills,
Okhla, New Delhi-110020

Sub: - Performance Report of INTESS Earth Electrode installed at Chanderlok Building

Sir,

The earthing with INTESS Earth Electrode in Chanderlok Building was done on 22.11.2010 as a sample presentation by the firm M/s Inter-Tech, with the following specification:

- Earth enhancing conductive concrete – Marconite
- Conductor – 16 mm copper rod
- Casting size – Dia 100 mm x length 3000 mm

The performance tests of earth electrode were carried out jointly by the firm representation and the department and there was zero maintenance during the period:

- | | | |
|------------------------------|---|-------------------|
| 1. First test on 25.11.2010 | - | Result: 1.56 ohms |
| 2. Second test on 16.12.2011 | - | Result: 1.03 ohms |
| 3. Third test on 12.05.2012 | - | Result: 0.15 ohms |

This performance report is issued in reference to the earthing carried out at above site & with above specifications.


21/5/2012
EE (M/N) E